



Grant All-Detail Report Projects and Practices 2020

Grant Title - Lake Ida HUC 12 AIG Projects Phase I

Grant ID - C20-4094

Organization - Douglas SWCD

Original Awarded Amount	\$338,231.00	Grant Execution Date	3/16/2020
Required Match Amount	\$84,557.75	Original Grant End Date	12/31/2022
Required Match %	25%	Grant Day To Day Contact	Jerry Haggemiller
Current Awarded Amount	\$338,231.00	Current End Date	12/31/2023

Budget Summary

	Budgeted	Spent	Balance Remaining*
Total Grant Amount	\$338,231.00	\$148,211.27	\$190,019.73
Total Match Amount	\$194,559.00	\$181,732.20	\$12,826.80
Total Other Funds	\$0.00	\$0.00	\$0.00
Total	\$532,790.00	\$329,943.47	\$202,846.53

*Grant balance remaining is the difference between the Awarded Amount and the Spent Amount. Other values compare budgeted and spent amounts.

Budget Details

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Matching Fund
319 funds match	Agricultural Practices	Federal Funds	319 funds	\$100,000.00	\$100,381.20	11/15/2022	Y
Adminstration / Coordination	Administration /Coordination	Current State Grant	Lake Ida HUC 12 AIG Projects	\$25,931.00	\$7,160.16	12/31/2022	N

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Matching Fund
Adminstration / Coordination	Administration /Coordination	Local Fund	Local Match	\$6,483.00			Y
Cover Crops	Agricultural Practices	Current State Grant	Lake Ida HUC 12 AIG Projects	\$2,812.00	\$2,100.00	12/15/2022	N
Cover Crops	Agricultural Practices	Local Fund	Landowner Match	\$703.00	\$700.00	12/15/2022	Y
Gully Fix	Streambank or Shoreline Protection	Current State Grant	Lake Ida HUC 12 AIG Projects	\$67,500.00	\$18,374.55	11/15/2022	N
Gully Fix	Streambank or Shoreline Protection	Local Fund	Landowner Match	\$16,875.00	\$30,624.25	11/15/2022	Y
Manure Storage BMPs	Livestock Waste Management	Current State Grant	Lake Ida HUC 12 AIG Projects	\$150,000.00	\$68,451.75	10/18/2021	N
Manure Storage BMPs	Livestock Waste Management	Local Fund	Landowner Match	\$37,500.00	\$34,687.50	10/18/2021	Y
Raing Gardens	Urban Stormwater Management Practices	Current State Grant	Lake Ida HUC 12 AIG Projects	\$3,000.00			N
Raing Gardens	Urban Stormwater Management Practices	Local Fund	Landowner Match	\$750.00			Y
Shoreline Restorations	Streambank or Shoreline Protection	Current State Grant	Lake Ida HUC 12 AIG Projects	\$15,000.00	\$24,772.75	10/13/2022	N
Shoreline Restorations	Streambank or Shoreline Protection	Local Fund	Landowner Match	\$3,750.00	\$15,339.25	10/13/2022	Y

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Matching Fund
Technical Assistance and Engineering / Design	Technical/Engineering Assistance	Current State Grant	Lake Ida HUC 12 AIG Projects	\$52,988.00	\$27,352.06	12/31/2022	N
Technical Assistance and Engineering / Design	Technical/Engineering Assistance	Local Fund	Local Match	\$13,247.00			Y
Terrace	Agricultural Practices	Current State Grant	Lake Ida HUC 12 AIG Projects	\$5,250.00			N
Terrace	Agricultural Practices	Local Fund	Landowner Match	\$1,313.00			Y
WASCOBs	Agricultural Practices	Current State Grant	Lake Ida HUC 12 AIG Projects	\$15,750.00			N
WASCOBs	Agricultural Practices	Local Fund	Landowner Match	\$3,938.00			Y
Water Quality Legacy Fund Match	Agricultural Practices	Local Fund	Water Quality Legacy Fund	\$10,000.00			Y

Activity Details Summary

Activity Details	Total Action Count	Total Activity Mapped	Proposed Size / Unit	Actual Size / Unit
360 - Closure of Waste Impoundments	2	2	1 COUNT	1 COUNT
468 - Lined Waterway or Outlet	1	1	1 COUNT	1 COUNT
580 - Streambank and Shoreline Protection	3,500	1	3500 SQUARE FEET	3500 SQUARE FEET
468 - Lined Waterway or Outlet	1	1	140 LINEAR FEET	140 LINEAR FEET
580 - Streambank and Shoreline Protection	1	1	2880 SQUARE FEET	2880 SQUARE FEET
580 - Streambank and Shoreline Protection	1	1	2500 SQUARE FEET	2500 SQUARE FEET

Activity Details	Total Action Count	Total Activity Mapped	Proposed Size / Unit	Actual Size / Unit
580 - Streambank and Shoreline Protection	111	1	111 LINEAR FEET	111 LINEAR FEET
313 - Waste Storage Facility	1	1	1 COUNT	1 COUNT
340 - Cover Crop	20	1	20 AC	20 AC

Proposed Activity Indicators

Activity Name	Indicator Name	Value & Units	Waterbody	Calculation Tool	Comments
Manure Storage BMPs	PHOSPHORUS FEEDLOT (EST. REDUCTION)	74 LBS/YR	Lake Ida	MINNFARM	Average of 2 MinnFARM runs multiplied by number of projects anticipated.
Manure Storage BMPs	BOD 5	667.32 LBS/YR	Lake Ida	MINNFARM	Average of 2 MinnFARM runs multiplied by number of projects anticipated.
WASCOBs	PHOSPHORUS (EST. REDUCTION)	98.01 LBS/YR	Lake Ida	BWSR CALC (SHEET AND RILL)	3 WASCOBs
Raing Gardens	PHOSPHORUS (EST. REDUCTION)	1.396 LBS/YR	Lake Ida	MIDS	2 Rain Gardens
Shoreline Restorations	PHOSPHORUS (EST. REDUCTION)	26.92 LBS/YR	Lake Ida	BWSR CALC (GULLY STABILIZATION)	2 Shoreline Restorations
Cover Crops	PHOSPHORUS (EST. REDUCTION)	6 LBS/YR	Lake Ida	Literature Value	NRCS Estimate
Terrace	PHOSPHORUS (EST. REDUCTION)	67.04 LBS/YR	Lake Ida	BWSR CALC (SHEET AND RILL)	1 Terrace
Gully Fix	PHOSPHORUS (EST. REDUCTION)	46.46 LBS/YR	Lake Ida	BWSR CALC (GULLY STABILIZATION)	2 Gully Fixes
Manure Storage BMPs	NITROGEN	238.4 LBS/YR	Lake Ida	MINNFARM	Average of 2 MinnFARM runs multiplied by number of projects anticipated.
Cover Crops	NITROGEN	8 LBS/YR	Lake Ida	Literature Value	NRCS Estimate
WASCOBs	SEDIMENT (TSS)	107.13 TONS/YR	Lake Ida	BWSR CALC (SHEET AND RILL)	3 WASCOBs
Raing Gardens	SEDIMENT (TSS)	0.24 TONS/YR	Lake Ida	MIDS	2 Rain Gardnes

Activity Name	Indicator Name	Value & Units	Waterbody	Calculation Tool	Comments
Shoreline Restorations	SEDIMENT (TSS)	31.68 TONS/YR	Lake Ida	BWSR CALC (GULLY STABILIZATION)	2 Shoreline Restorations
Cover Crops	SEDIMENT (TSS)	15.6 TONS/YR	Lake Ida	Literature Value	NRCS Estimate
Terrace	SEDIMENT (TSS)	71.42 TONS/YR	Lake Ida	BWSR CALC (SHEET AND RILL)	1 Terrace
Gully Fix	SEDIMENT (TSS)	54.64 TONS/YR	Lake Ida	BWSR CALC (GULLY STABILIZATION)	2 Gully Fixes

Final Indicators Summary

Indicator Name	Total Value	Unit
NITROGEN	157.60	LBS/YR
FECAL COLIFORM	380,000,000,000.00	CFU/YR
SEDIMENT (TSS)	114.51	TONS/YR
COD	658.00	LBS/YR
PHOSPHORUS (EST. REDUCTION)	4,096.17	LBS/YR
SOIL (EST. SAVINGS)	113.09	TONS/YR
BOD 5	146.00	LBS/YR
PHOSPHORUS FEEDLOT (EST. REDUCTION)	12.00	LBS/YR

Grant Activity

Grant Activity - 319 funds match	
Description	Lake Carlos 319 grant funds
Category	AGRICULTURAL PRACTICES
Start Date	End Date
Has Rates and Hours?	No
Actual Results	2022 Auel Gully Fix completed in 2022 and 3 lake shore restoration projects completed in 2022. Korteum, Hammer, and Munson.

Grant Activity - Administration / Coordination	
Description	Projects will be tracked to completion, payments processed, reporting accomplished, and post construction site inspections completed.
Category	ADMINISTRATION/COORDINATION
Start Date	End Date
Has Rates and Hours?	Yes
Actual Results	2020 Project tracking, reporting, contract management. 2021 Projects tracking completed, payments processed, reporting accomplished, and post construction site inspections completed. 2022 Projects tracking completed, payments processed, reporting accomplished, landowner site visits, and post construction site inspections completed.

Grant Activity - Cover Crops	
Description	Materials for 20 acres of cover crops and annual incentive payments.
Category	AGRICULTURAL PRACTICES
Start Date	End Date
Has Rates and Hours?	No
Actual Results	<p>Cost share contract for 20 acres of cover crops approved in 2020. No payments made in calendar year 2020.</p> <p>2021 Approved contract is now in 2nd year of contract. payment will be made in 2022 following planting in fall of 2022.</p> <p>2022 3rd year of contract completed on 20 acres of cover crops. Payment issued to landowner.</p>

Activity Action - Wussow Cover Crop			
Practice	340 - Cover Crop	Count of Activities	20
Description	Planting of cover Crops 2020, 2021, and 2022.		
Proposed Size / Units	20.00 AC	Lifespan	3 Years
Actual Size/Units	20.00 AC	Installed Date	1-Oct-22
Mapped Activities	1 Polygon(s)	Technical Assistance Provider	SWCD

Final Indicator for Wussow Cover Crop			
Indicator Name	SEDIMENT (TSS)	Value	1.02
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	Other
Waterbody	Lake Ida		

Final Indicator for Wussow Cover Crop			
Indicator Name	NITROGEN	Value	120.6
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	Other
Waterbody	Lake Ida		

Final Indicator for Wussow Cover Crop			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	7.2
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	Other
Waterbody	Lake Ida		

Grant Activity - Gully Fix	
Description	Materials and construction for 2 gullies on the shoreline. 1 is shovel ready.
Category	STREAMBANK OR SHORELINE PROTECTION
Start Date	End Date
Has Rates and Hours?	No
Actual Results	<p>WTSA finishing up on design for one gully project. Funds will be encumbered in 2021 and construction will take place in 2021. One other gully viewed by WTSA with survey to take place in 2021.</p> <p>2021 Final design completed in 2021, Contractor was not available for construction in 2021. Project will be completed in 2022.</p> <p>2022 2 Gully fixes completed in fall of 2022. Auel and Hammer.</p>

Activity Action - Auel Gully Fix			
Practice	468 - Lined Waterway or Outlet	Count of Activities	1
Description			
Proposed Size / Units	1.00 COUNT	Lifespan	10 Years
Actual Size/Units	1.00 COUNT	Installed Date	15-Nov-22
Mapped Activities	1 Line(s)	Technical Assistance Provider	TSA

Final Indicator for Auel Gully Fix			
Indicator Name	SEDIMENT (TSS)	Value	83.60
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (STREAM & DITCH STABILIZATION)
Waterbody	Lake Ida		

Final Indicator for Auel Gully Fix			
Indicator Name	SOIL (EST. SAVINGS)	Value	83.60
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (STREAM & DITCH STABILIZATION)
Waterbody	Lake Ida		

Final Indicator for Auel Gully Fix			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	71.06
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (STREAM & DITCH STABILIZATION)

Waterbody	Lake Ida
------------------	----------

Activity Action - Hammer Gully Fix			
Practice	468 - Lined Waterway or Outlet	Count of Activities	1
Description			
Proposed Size / Units	140.00 LINEAR FEET	Lifespan	10 Years
Actual Size/Units	140.00 LINEAR FEET	Installed Date	13-Oct-22
Mapped Activities	1 Line(s)	Technical Assistance Provider	TSA

Final Indicator for Hammer Gully Fix			
Indicator Name	SEDIMENT (TSS)	Value	18.48
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (STREAM & DITCH STABILIZATION)
Waterbody	Lake Ida		

Final Indicator for Hammer Gully Fix			
Indicator Name	SOIL (EST. SAVINGS)	Value	18.48
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (STREAM & DITCH STABILIZATION)
Waterbody	Lake Ida		

Final Indicator for Hammer Gully Fix			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	15.71
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (STREAM & DITCH STABILIZATION)
Waterbody	Lake Ida		

Grant Activity - Manure Storage BMPs	
Description	Materials and construction for closure of 3 liquid manure storage areas, and 1 ag waste project addressing manure storage, open lot runoff, and clean water diversion.
Category	LIVESTOCK WASTE MANAGEMENT
Start Date	End Date
Has Rates and Hours?	No
Actual Results	2020 Closure of two non-compliant Ag waste systems. 2021 Construction of one Ag Waste system.

Activity Action - Dittberner Ag Waste Closure			
Practice	360 - Closure of Waste Impoundments	Count of Activities	1
Description	Closure of Ag Waste Pit.		
Proposed Size / Units	1.00 COUNT	Lifespan	In Perpetuity
Actual Size/Units	1.00 COUNT	Installed Date	9-Nov-20
Mapped Activities	1 Point(s)	Technical Assistance Provider	SWCD

Final Indicator for Dittberner Ag Waste Closure			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	1875.6
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	Literature Value
Waterbody	Lake Ida		

Activity Action - Froemming Ag Waste pit closure			
Practice	360 - Closure of Waste Impoundments	Count of Activities	1
Description	Closure of Ag Waste Pit		
Proposed Size / Units	1.00 COUNT	Lifespan	In Perpetuity
Actual Size/Units	1.00 COUNT	Installed Date	14-Dec-20
Mapped Activities	1 Point(s)	Technical Assistance Provider	SWCD

Final Indicator for Froemming Ag Waste pit closure			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	2120.3
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	Literature Value
Waterbody	Lake Ida		

Activity Action - Thoennes Ag Waste System			
Practice	313 - Waste Storage Facility	Count of Activities	1
Description	Installation of Ag Waste System		
Proposed Size / Units	1.00 COUNT	Lifespan	10 Years
Actual Size/Units	1.00 COUNT	Installed Date	7-Oct-21
Mapped Activities	1 Point(s)	Technical Assistance Provider	TSA

Final Indicator for Thoennes Ag Waste System			
Indicator Name	BOD 5	Value	146
Indicator Subcategory/Units	MinnFARM LBS/YR	Calculation Tool	MINNFARM
Waterbody	Lake Ida		

Final Indicator for Thoennes Ag Waste System			
Indicator Name	NITROGEN	Value	37
Indicator Subcategory/Units	MinnFARM LBS/YR	Calculation Tool	MINNFARM
Waterbody	Lake Ida		

Final Indicator for Thoennes Ag Waste System			
Indicator Name	FECAL COLIFORM	Value	3.8E+14
Indicator Subcategory/Units	MinnFARM CFU/YR	Calculation Tool	MINNFARM
Waterbody	Lake Ida		

Final Indicator for Thoennes Ag Waste System			
Indicator Name	PHOSPHORUS FEEDLOT (EST. REDUCTION)	Value	12

Indicator Subcategory/Units	MinnFARM LBS/YR	Calculation Tool	MINNFARM
Waterbody	Lake Ida		
Final Indicator for Thoennes Ag Waste System			
Indicator Name	COD	Value	658
Indicator Subcategory/Units	MinnFARM LBS/YR	Calculation Tool	MINNFARM
Waterbody	Lake Ida		

Grant Activity - Raing Gardens			
Description	Materials and construction for 2 rain gardens.		
Category	URBAN STORMWATER MANAGEMENT PRACTICES		
Start Date		End Date	
Has Rates and Hours?	No		
Actual Results	Design completed on one rain garden in 2020 but landowner decided to cancel. Will pursue other landowners in 2021. Working will landowners in watershed to secure a rain garden site for 2022 construction.		

Grant Activity - Shoreline Restorations			
Description	Materials and construction for 2 shoreline restorations. 1 is surveyed.		
Category	STREAMBANK OR SHORELINE PROTECTION		
Start Date		End Date	
Has Rates and Hours?	No		
Actual Results	<p>Completed 1 Lakeshore restoration in 2020. One other project has been approved for funding but did not get completed in 2020. Will be constructed in 2021.</p> <p>2021</p> <p>Completed 1 lakeshore restoration in 2021. One other project has been approved for funding and designed but did not get completed in 2021, Will be constructed in 2022.</p> <p>2022</p> <p>2 Lake shore restorations completed with grant funds in 2022.</p>		

Activity Action - Brandt Lake Shore Restoration Project			
Practice	580 - Streambank and Shoreline Protection	Count of Activities	3,500
Description	Native planting buffer and rip rap repair.		
Proposed Size / Units	3,500.00 SQUARE FEET	Lifespan	10 Years
Actual Size/Units	3,500.00 SQUARE FEET	Installed Date	14-Sep-20
Mapped Activities	1 Line(s)	Technical Assistance Provider	TSA

Final Indicator for Brandt Lake Shore Restoration Project			
Indicator Name	SEDIMENT (TSS)	Value	4
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (FILTER STRIP)
Waterbody	Lake Ida		

Activity Action - Tom Hertzog Lake shore restoration			
Practice	580 - Streambank and Shoreline Protection	Count of Activities	111
Description	Lakeshore erosion control		
Proposed Size / Units	111.00 LINEAR FEET	Lifespan	10 Years
Actual Size/Units	111.00 LINEAR FEET	Installed Date	10-Sep-21
Mapped Activities	1 Line(s)	Technical Assistance Provider	TSA

Final Indicator for Tom Hertzog Lake shore restoration			
Indicator Name	SOIL (EST. SAVINGS)	Value	3.6
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (FILTER STRIP)
Waterbody	Lake Ida		

Activity Action - Kortuem Lake Shore Restoration			
Practice	580 - Streambank and Shoreline Protection	Count of Activities	1
Description	Lake Shore Restoration		
Proposed Size / Units	2,880.00 SQUARE FEET	Lifespan	10 Years
Actual Size/Units	2,880.00 SQUARE FEET	Installed Date	13-Oct-22
Mapped Activities	1 Line(s)	Technical Assistance Provider	TSA

Final Indicator for Kortuem Lake Shore Restoration			
Indicator Name	SEDIMENT (TSS)	Value	4.04
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (STREAM & DITCH STABILIZATION)
Waterbody	Lake Ida		
Final Indicator for Kortuem Lake Shore Restoration			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	3.44
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (STREAM & DITCH STABILIZATION)
Waterbody	Lake Ida		
Final Indicator for Kortuem Lake Shore Restoration			
Indicator Name	SOIL (EST. SAVINGS)	Value	4.04
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (STREAM & DITCH STABILIZATION)
Waterbody	Lake Ida		

Activity Action - Munson lake shore restoration project			
Practice	580 - Streambank and Shoreline Protection	Count of Activities	1
Description			
Proposed Size / Units	2,500.00 SQUARE FEET	Lifespan	10 Years
Actual Size/Units	2,500.00 SQUARE FEET	Installed Date	29-Aug-22
Mapped Activities	1 Line(s)	Technical Assistance Provider	TSA

Final Indicator for Munson lake shore restoration project			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	2.86
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (STREAM & DITCH STABILIZATION)

			STABILIZATION)
Waterbody	Lake Ida		
Final Indicator for Munson lake shore restoration project			
Indicator Name	SEDIMENT (TSS)	Value	3.37
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (STREAM & DITCH STABILIZATION)
Waterbody	Lake Ida		
Final Indicator for Munson lake shore restoration project			
Indicator Name	SOIL (EST. SAVINGS)	Value	3.37
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (STREAM & DITCH STABILIZATION)
Waterbody	Lake Ida		

Grant Activity - Technical Assistance and Engineering / Design			
Description	Technical assistance in the form of site visits/evaluations, landowner meetings, outreach, and project organization. Engineering and design services provided by West Central Technical Service Area.		
Category	TECHNICAL/ENGINEERING ASSISTANCE		
Start Date		End Date	
Has Rates and Hours?	Yes		
Actual Results	<p>2020 Site visits completed on 10 different site by WCTSA and surveys completed and some designs completed. Construction inspection on Brandt project. Will continue to have WCTSA visit sites and complete designs and construction inspection in 2021.</p> <p>2021 Technical assistance - site visits/evaluations, landowner meetings, outreach, construction inspection, and project organization. Engineering and design services provided by West Central Technical Service Area.</p> <p>2022 Technical assistance - site visits/evaluations, landowner meetings, outreach, construction inspection, and project organization by SWCD staff. Engineering and design services provided by West Central Technical Service Area.</p>		

Grant Activity - Terrace		
Description	Materials and construction for 1 terrace. Shovel ready.	
Category	AGRICULTURAL PRACTICES	
Start Date		End Date
Has Rates and Hours?	No	
Actual Results	1 terrace completed in 2020 but different funding source was used. Will look at GIS modeling for an additional site in 2021.	

Grant Activity - WASCObS		
Description	Materials and construction for 3 WASCObS. All 3 are shovel ready.	
Category	AGRICULTURAL PRACTICES	
Start Date		End Date
Has Rates and Hours?	No	
Actual Results	3 WASCObS were constructed in 2020 but a different funding source was used to fund project. GIS modeling will be used to identify future project.	

Grant Activity - Water Quality Legacy Fund Match		
Description	The Douglas County Water Quality Legacy Fund will be used to provide match dollars.	
Category	AGRICULTURAL PRACTICES	
Start Date		End Date
Has Rates and Hours?	No	
Actual Results		

Grant Attachments

Document Name	Document Type	Description
2020 Competitive Amendment EXECUTED	Grant Agreement Amendment	
2020 Competitive Grant	Grant Agreement	2020 Competitive Grant - Douglas SWCD

Document Name	Document Type	Description
2020 Competitive Grant EXECUTED	Grant Agreement	2020 Competitive Grant - Douglas SWCD
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/29/2021
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/20/2023
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 04/25/2022
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/20/2022
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 02/23/2021
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 02/06/2023
Application	Workflow Generated	Workflow Generated - Application - 09/05/2019
Draft Grant Amendment	Grant Agreement Amendment	
FY20 CWF Feedlot Spreadsheet Douglas SWCD	Grant	Lake Ida HUC 12 AIG Projects Phase I
FY20 CWF WWork plan email March 3 2020	Journal	Journal Dated - 03/06/2020
FY20 Lake Ida HUC 12 Financial Report	Grant	Lake Ida HUC 12 AIG Projects Phase I
FY20 Lake Ida HUC 12 Phase I Financial Report	Grant	Lake Ida HUC 12 AIG Projects Phase I
Lake Ida Subwatershed BMPs	Grant	Lake Ida HUC 12 AIG Projects Phase I
Work Plan	Workflow Generated	Workflow Generated - Work Plan - 02/20/2020
Work Plan	Workflow Generated	Workflow Generated - Work Plan - 01/22/2020
grantmap_23592_2019-08-22_03-32-19-PM.jpg	Grant	Lake Ida HUC 12 AIG Projects Phase I